



June 2, 2022

## Sauganash Elementary School Annex and Renovations - Project #05425

Status: Construction - Weekly Report

### 1. Key Dates:

- Notice of Award: 11.18.21\*
- Notice to Proceed: 12.03.21\*
- Milestone #1 (utility work, site demolition, and UST removal): 12.31.21\*
- Milestone #2 (interior renovations and mechanical upgrades): 08.05.22
- Substantial Completion (gym demolition and new annex): 11.30.22

### 2. Construction Progress – Completion Percentages:

- Milestone #1: 100%
- Milestone #2: 15%
- Substantial Completion: 22%

### 3. Completed Activities:

- Engineered fill installation at new basement concrete slag
- Engineered fill installation for basement grade beams and caisson caps

### 4. On-Going Activities:

- Construction submittals and material procurement
- Pre-submittal review meetings (various trades)
- Generator maintenance
- Site control maintenance
- Interior and exterior air monitoring
- Seismograph monitoring
- Rebar inspections by City (on-going)
- Upper-level caisson cap and grade beam installation
- Construction mock-ups (masonry, roofing, concrete slab, wall system, and window/door openings)
- Street cleaning
- Plumbing and electrical underground infrastructure

### 5. Upcoming Activities (June 3<sup>rd</sup> through June 9<sup>th</sup>):

- Electrical inspections by City (underground work)
- Plumbing inspections by City (underground work)
- Waterproofing at new annex basement slab
- Drain tile installation at new annex
- Main building foundation waterproofing and new concrete mock-up slab
- Basement slab formwork and rebar installation

### 6. Working Days and Hours (June 3<sup>rd</sup> through June 9<sup>th</sup>):

- Friday (June 3<sup>rd</sup>): 6:00am to 9:00pm
- Saturday (June 4<sup>th</sup>): 7:00am to 5:00pm
- Sunday (June 5<sup>th</sup>): No Work
- Monday (June 6<sup>th</sup> through Thursday (June 9<sup>th</sup>): 6:00am to 9:00pm

**Note:** Underground plumbing work anticipated on June 4<sup>th</sup>, pending favorable weather conditions.

### 7. Current Construction Progress Photographs:

- Attached

**Notes:** \*actual dates; \*\*approved revised completion dates



Engineered fill delivery



Formwork removal



Engineered fill installation at caisson caps



Engineered fill installation at grade beams