



March 17, 2022

Sauganash Elementary School Annex and Renovations - Project #05425

Status: Construction - Weekly Report

1. Key Dates:

- Notice of Award: 11.18.21*
- Notice to Proceed: 12.03.21*
- Milestone #1 (utility work, site demolition, and UST removal): 12.31.21*
- Milestone #2 (interior renovations and mechanical upgrades): 08.05.22
- Substantial Completion (gym demolition and new annex): 11.30.22

2. Construction Progress – Completion Percentages:

- Milestone #1: 100%
- Milestone #2: 6%
- Substantial Completion: 10%

3. Completed Activities:

- Gymnasium demolition
- Relocation and reinstallation of pre-existing bike rack
- Disconnection of pre-existing parking light pole bases
- Pre-Installation Conferences for the masonry, cold form framing, waterproofing, and foundation sleeve work

4. On-Going Activities:

- Construction submittals and material procurement
- Pre-submittal review meetings (various trades)
- Generator maintenance
- Site control maintenance
- Interior and exterior air monitoring
- Seismograph monitoring

5. Upcoming Activities (March 18th through March 24th):

- Gymnasium demolition debris removal
- Selective demolition at trash enclosure
- Equipment mobilization for foundation work
- Establish project controls (survey)

6. Working Days and Hours (March 18th through March 24th):

- Friday (March 18th): 6:00am to 9:00pm
- Saturday (March 19th): No Work
- Sunday (March 20th): No Work
- Monday (March 21st) through Thursday (March 24th): 6:00am to 9:00pm

Note: No work anticipated on March 19th and March 20th.

7. Current Construction Progress Photographs:

- Attached

Notes: *actual dates; **approved revised completion dates



Gymnasium demolition



Gymnasium demolition



Gymnasium demolition



Gymnasium demolition



Gymnasium demolition



Gymnasium demolition