



May 5, 2022

## Sauganash Elementary School Annex and Renovations - Project #05425

Status: Construction - Weekly Report

### 1. Key Dates:

- Notice of Award: 11.18.21\*
- Notice to Proceed: 12.03.21\*
- Milestone #1 (utility work, site demolition, and UST removal): 12.31.21\*
- Milestone #2 (interior renovations and mechanical upgrades): 08.05.22
- Substantial Completion (gym demolition and new annex): 11.30.22

### 2. Construction Progress – Completion Percentages:

- Milestone #1: 100%
- Milestone #2: 15%
- Substantial Completion: 17%

### 3. Completed Activities:

- Additional survey benchmarks
- Existing tree trimming
- New basement excavation
- New catch basin(s) excavation
- Grade beam and rebar equipment mobilization

### 4. On-Going Activities:

- Construction submittals and material procurement
- Pre-submittal review meetings (various trades)
- Generator maintenance
- Site control maintenance
- Interior and exterior air monitoring
- Seismograph monitoring
- Excavation material haul-off
- Rebar deliveries for caisson caps and grade beams
- Caisson cap excavation and installation
- Street cleaning

### 5. Upcoming Activities (May 6<sup>th</sup> through May 12<sup>th</sup>):

- Rebar inspections (City)
- Construction mock-ups (masonry, roofing, concrete slab, wall system, and window/door openings)
- Caisson cap installation
- Grade beam framing and installation

### 6. Working Days and Hours (May 6<sup>th</sup> through May 12<sup>th</sup>):

- Friday (May 6<sup>th</sup>): 6:00am to 9:00pm
- Saturday (May 7<sup>th</sup>): 7:00am to 5:00pm
- Sunday (May 8<sup>th</sup>): No Work
- Monday (May 9<sup>th</sup>) through Thursday (May 12<sup>th</sup>): 6:00am to 9:00pm

**Note:** Grade and caisson cap framing and rebar installation anticipated on May 7<sup>th</sup>, pending favorable weather conditions.

### 7. Current Construction Progress Photographs:

- Attached

**Notes:** \*actual dates; \*\*approved revised completion dates



New basement excavation



Excavation material haul-off



Flagger traffic control



Rebar deliveries for caisson caps and grade beams